

STOCKPILE HEIGHTS MUST NOT EXCEED 35 FEET; STOCKPILE SLOPES MUST NOT EXCEED 2L:1V.

THE OPERATOR/RESPONSIBLE PERSON (O/RP) ON SITE SHALL ASSURE THAT THE APPROVED EROSION AND SEDIMENT CONTROL PLAN IS PROPERLY AND COMPLETELY IMPLEMENTED.

IMMEDIATELY UPON DISCOVERING UNFORESEEN CIRCUMSTANCES POSING THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION, THE O/RP SHALL IMPLEMENT APPROPRIATE BEST MANAGEMENT PRACTICES (BMPS) TO ELIMINATE THE POTENTIAL FOR ACCELERATED EROSION AND/OR SEDIMENT POLLUTION. THE O/RP SHALL ASSURE THAT AN EROSION AND SEDIMENT CONTROL PLAN HAS BEEN PREPARED, APPROVED BY THE BUCKS COUNTY CONSERVATION DISTRICT AND IS BEING IMPLEMENTED AND MAINTAINED FOR ALL SOIL AND/OR ROCK SPOIL AND BORROW AREAS REGARDLESS OF THEIR LOCATIONS.

ALL PUMPING OF SEDIMENT-LADEN WATER SHALL BE THROUGH A SEDIMENT CONTROL BMP SUCH AS A PUMPED WATER FILTER BAG DISCHARGING OVER UNDISTURBED AREAS.

A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN MUST BE AVAILABLE ON THE PROJECT

EROSION AND SEDIMENT BMPS MUST BE CONSTRUCTED, STABILIZED AND FUNCTIONAL BEFORE SITE DISTURBANCE BEGINS WITHIN THE TRIBUTARY AREAS OF THOSE BMPS AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMP CONTROLS

MUST BE REMOVED. AREAS DISTURBED DURING THE REMOVAL OF THE BMPS MUST BE STABILIZED AT LEAST SEVEN (7) DAYS BEFORE STARTING ANY EARTH DISTURBANCE ACTIVITY, THE O/RP SHALL INVITE ALL CONTRACTORS INVOLVED IN THAT ACTIVITY, THE LANDOWNER, ALL APPROPRIATE MUNICIPAL OFFICIALS, THE EROSION AND SEDIMENT CONTROL PLAN DESIGNER AND THE BUCKS COUNTY CONSERVATION DISTRICT A PRE-CONSTRUCTION MEETING. ALSO, AT LEAST THREE DAYS BEFORE STARTING ANY EARTH DISTURBANCE

ALL CONTRACTORS INVOLVED IN THAT ACTIVITY SHALL NOTIFY THE PENNSYLVANIA ONE-CALL SYSTEM INC. AT 1-800-242-1776 TO DETERMINE ANY UNDERGROUND UTILITIES LOCATIONS. IMMEDIATELY AFTER EARTH DISTURBANCE ACTIVITY CEASES, THE O/RP SHALL STABILIZE ANY AREAS DISTURBED BY THE ACTIVITY. DURING NON-GERMINATING PERIODS, MULCH MUST BE APPLIED AT SPECIFIED RATES. DISTURBED AREAS THAT ARE NOT AT FINISHED GRADE AND WHICH WILL BE RE-DISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH TEMPORARY VEGETATIVE STABILIZATION SPECIFICATIONS.

DISTURBED AREAS THAT ARE AT FINISHED GRADE OR WHICH WILL NOT BE RE-DISTURBED WITHIN ONE YEAR MUST BE STABILIZED IN ACCORDANCE WITH PERMANENT VEGETATIVE STABILIZATION SPECIFICATIONS. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM UNIFORM 70% (PERCENT) VEGETATIVE OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO

UPON THE INSTALLATION OF TEMPORARY SEDIMENT BASIN RISER(S), A QUALIFIED SITE REPRESENTATIVE SHALL CONDUCT AN IMMEDIATE INSPECTION OF THE RISER(S), WHEREUPON THE BUCKS COUNTY CONSERVATION

RESIST ACCELÉRATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING

AT STREAM CROSSINGS, A 50-FOOT BUFFER SHALL BE MAINTAINED. ON BUFFERS, CLEARINGS, SOD DISTURBANCES AND EXCAVATIONS, EQUIPMENT TRAFFIC SHOULD BE MINIMIZED. ACTIVITY SUCH AS STACKING LOGS, BURNING CLEARED BRUSH, DISCHARGING RAINWATER FROM TRENCHES, WELDING PIPE SECTIONS, REFUELING AND MAINTAINING EQUIPMENT SHOULD BE AVOIDED WITHIN BUFFER ZONES.

UNTIL A SITE IS STABILIZED, ALL EROSION AND SEDIMENT BMPS MUST BE MAINTAINED PROPERLY. MAINTENANCE MUST INCLUDE INSPECTIONS OF ALL EROSION CONTROL BMPS AFTER EACH RUNOFF EVENT AND ON A WEEKLY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK, INCLUDING CLEANOUT, REPAIR, REPLACEMENT, RE—GRADING, RE—SEEDING, RE—MULCHING AND RE—NETTING MUST BE PERFORMED IMMEDIATEL` IF EROSION AND SEDIMENT CONTROL BMPS FAIL TO PERFORM AS EXPECTED, REPLACEMENT BMPS, OF MODIFICATIONS OF THOSE INSTALLED, WILL BE REQUIRED

DISTRICT SHALL BE NOTIFIED IN WRITING THAT THE RISER IS SEALED (WATERTIGHT).

SEDIMENT REMOVED FROM BMPS SHALL BE DISPOSED OF ON-SITE IN LANDSCAPED AREAS OUTSIDE OF STEEP SLOPES, WETLANDS, FLOODPLAINS OR DRAINAGE SWALES AND IMMEDIATELY STABILIZED OR PLACED IN SOIL


ALL BUILDING MATERIAL AND WASTES MUST BE REMOVED FROM THE SITE AND RECYCLED IN ACCORDANCE WITH DEP'S SOLID WASTE REGULATIONS (25 PA CODE 260.1 ET SEQ., 271.1 ET SEQ., AND 287.1 ET SEQ.), AND/OR ANY ADDITIONAL LOCAL, STATE OR FEDERAL REGULATIONS. NO BUILDING MATERIALS (USED OF UNUSED) OR WASTE MATERIALS SHALL BE BURNED, BURIED, DUMPED OR DISCHARGED AT THE SITE.

THE CONTRACTOR WILL BE RESPONSIBLE FOR THE PROPER CONSTRUCTION STABILIZATION, AND MAINTENANCE OF ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL MEASURES AND RELATED ITEMS INCLUDED WITHIN THIS PLAN. THE CONTRACTOR WILL ALSO BE RESPONSIBLE FOR THE PROPER CONSTRUCTION AND STABILIZATION OF PERMANENT CONTROL MEASURES AND RELATED ITEMS INCLUDED WITHIN THIS PLAN. DURING CONSTRUCTION THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING INSPECTIONS OF THE BMPS AFTER EACH RUNOFF EVENT AS WELL AS ON A WEEKLY BASIS. THE CONTRACTOR SHALL KEEP A LOG OF ALL INPECTIONS AND MAINTENANCE PERFORMED ON THE BMPS

THE OWNER WILL BE RESPONSIBLE FOR THE MAINTENANCE OF ALL PERMANENT CONTROL MEASURES. SOIL SEDIMENT REMOVED FROM ANY TEMPORARY CONTROL MEASURE DURING REGULAR MAINTENANCE WILL BE INCORPORATED BACK INTO THE EARTHWORK AS FILL ON THE SITE. SOIL SEDIMENT MATERIAL SHALL BE

DISTRIBUTED ON-SITE WITHOUT CHANGING DRAINAGE PATTERNS DURING A SPECIFIC CONSTRUCTION STAGE. COMPOST FILTER SOCK WILL BE INSPECTED ONCE A WEEK OR AFTER EVERY STORM EVENT, WHICHEVER COMES FIRST. ANY NECESSARY REPAIRS WILL BE MADE IMMEDIATELY. ACCUMULATED SEDIMENTS WILL BE REMOVED AS REQUIRED TO KEEP THE SOCK FUNCTIONAL. DEPOSITS WILL BE REMOVED WHERE ACCUMULATIONS REACH 1/2 THE ABOVE GROUND HEIGHT OF THE SOCK. UNDERCUTTING OR EROSION OF THE TOE ANCHOR OF THE COMPOST FILTER SOCK WILL BE REPLACED IMMEDIATELY WITH ROCK FILTER OUTLETS ANY MANUFACTURER'S RECOMMENDATIONS WILL BE ADHERED TO FOR REPLACING COMPOST FILTER SOCK DUE

THE CONSTRUCTION ENTRANCE WILL BE INSPECTED AT THE END OF EACH WORK DAY. THE THICKNESS WILL BE CONSTANTLY MAINTAINED TO THE SPECIFIED DIMENSION BY ADDING ROCK. A STOCKPILE OF ROCK MATERIAL WILL BE MAINTAINED ON THE SITE FOR THIS PURPOSE. AT THE END OF EACH CONSTRUCTION DAY, ANY SEDIMENT DEPOSITED ON PUBLIC ROADWAYS, WILL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE. WASHING OF THE ROADWAY WITH WATER WILL NOT BE PERMITTED.



CHANNEL CROSS-SECTION \* SEE MANUFACTURER'S LINING INSTALLATION DETAIL FOR STAPLE PATTERNS, VEGETATIVE STABILIZATION FOR SOIL AMENDMENTS, SEED MIXTURES AND MULCHING INFORMATION

	CHANNEL NO.	STATIONS	BOTTOM WIDTH B (FT)	DEPTH D (FT)	TOP WIDTH W (FT)	Z1 (FT)	Z2 (FT)	LINING *
FC.	C-1	FULL CHANNEL	1	1	7	3	3	ERONET P300

ANCHOR TRENCHES SHALL BE INSTALLED AT BEGINNING AND END OF CHANNEL IN THE SAME MANNER AS

CHANNEL DIMENSIONS SHALL BE CONSTANTLY MAINTAINED. CHANNEL SHALL BE CLEANED WHENEVER TOTAL CHANNEL DEPTH IS REDUCED BY 25% AT ANY LOCATION. SEDIMENT DEPOSITS SHALL BE REMOVED WITHIN 24 HOURS OF DISCOVERY OR AS SOON AS SOIL CONDITIONS PERMIT ACCESS TO CHANNEL WITHOUT FURTHER DAMAGE. DAMAGED LINING SHALL BE REPAIRED OR REPLACED WITHIN 48 HOURS OF DISCOVERY.

NO MORE THAN ONE THIRD OF THE SHOOT (GRASS LEAF) SHALL BE REMOVED IN ANY MOWING. GRASS HEIGHT SHALL BE MAINTAINED BETWEEN 2 AND 3 INCHES UNLESS OTHERWISE SPECIFIED. EXCESS VEGETATION SHALL BE REMOVED FROM PERMANENT CHANNELS TO ENSURE SUFFICIENT CHANNEL CAPACITY. STANDARD CONSTRUCTION DETAIL #6-1

VEGETATED CHANNEL

### SEEDING NOTES:

### TEMPORARY SEEDING

MAY 15 TO SEPT 15

TEMPORARY SEEDING SHALL BE DONE IN AREAS WHERE NO ACTIVITY WORK WILL BE PERFORMED. ANY DISTURBED AREA ON WHICH ACTIVITY HAS CEASED MUST BE SEEDED AND MULCHED IMMEDIATELY.

2. DURING NON-GERMINATING PERIODS, ONLY MULCH MUST BE APPLIED AT THE RECOMMENDED RATES. AREAS MULCHED DURING THE NON-GERMINATING PERIODS, MUST BE LIMED, FERTILIZED, SEEDED, AND MULCHED IMMEDIATELY FOLLOWING

DISTURBED AREAS WHICH ARE NOT AT FINISHED GRADE AND WHICH WILL BE REDISTURBED WITHIN ONE (1) YEAR MAY BE SEEDED AND MULCHED WITH A QUICK GROWING TEMPORARY SEED MIXTURE

4. DISTURBED AREAS WHICH ARE AT EITHER FINISHED GRADE OR WILL NOT BE DISTURBED AGAIN WITHIN ONE (1) YEAR MUST BE SEEDED WITH A PERMANENT SEED MIXTURE AND MULCHED.

APPLY AGRICULTURAL LIMESTONE AT A RATE OF ONE (1) TON PER ACRE. (5 POUNDS PER, 1000 SQUARE FEET)

APPLY FERTILIZER AT THE RATE OF 50-50-50 PER ACRE. WORK THE LIMESTONE AND FERTILIZER INTO THE SOIL.

#### TEMPORARY SEEDING ANNUAL RYEGRASS MARCH 1 TO JUNE 15 1 LB./1000 SF

D. UTILIZING THE FOLLOWING SEEDING TYPES, RATES AND TIME SCHEDULE

1 LB./1000 SF SEPT 15 TO OCT 15 168 LB./AC WINTER RYE APPLY HAY OR STRAW MULCH (IN ACCORDANCE WITH SECTION NO. 4) AT A RATE OF THREE (3) TONS PER ACRE. 6. ALL SEED SHALL BE LABELED, DATED AND QUALITY CONSISTENT WITH SECTION NO. 2

SUDAN GRASS

DISTURBED AREAS WHICH ARE EITHER AT FINISHED GRADE OR WILL NOT BE DISTURBED AGAIN WITHIN ONE (1) YEAR MUST BE SEEDED WITH A PERMANENT SEED MIXTURE AND MULCHED.

2. SEEDING SHALL BE DONE DURING PERIODS FROM APRIL 15TH TO OCTOBER PT, UNLESS OTHERWISE DIRECTED. IF SEEDING IS DONE AFTER OCTOBER 1", DORMANT SEED MUST BE USED AND DISTURBED AREAS MUST BE MULCHED.

3. DISTURBED FINAL GRADED AREAS AND DRAINAGE SWALES WILL BE PERMANENTLY SEEDED AS FOLLOWS: A. MINIMUM OF 4" OF TOPSOIL SHALL BE SPREAD OVER ALL AREAS TO BE SEEDED. TOPSOIL SHALL BE FREE OF STONES, STICKS, WASTE MATERIAL AND SIMILAR DEBRIS. FROZEN GROUND SHALL NOT BE SPREAD AS TOPSOIL AND TOPSOIL SHALL NOT BE SPREAD OVER FROZEN GROUND

B. A SOIL ANALYSIS IS RECOMMENDED, HOWEVER, IN LIEU OF AN ANALYSIS APPLY AGRICULTURAL LIMESTONE AND FERTILIZER AT RATES RECOMMENDED BELOW (OR AS SUGGESTED BY THE SOIL TEST RESULTS (ONE (1) TEST PER 25 C. THE LIMESTONE AND FERTILIZER SHALL BE WORKED INTO THE SOIL TO DEPTHS OF 3 TO 4 INCHES. D. GRASS SHALL

NOT BE PLANTED AFTER HEAVY RAIN OR WATERING. ALL SEED USED SHALL BE LABELED IN ACCORDANCE WITH THE U.S. DEPARTMENT OF AGRICULTURE RULES AND REGULATIONS UNDER THE FEDERAL SEED ACT IN EFFECT AT THE TIME OF PURCHASE. INERT MATTER SHALL NOT EXCEED 15% AND BLUE TAG CERTIFIED SEED SHALL BE SUPPLIED WHEREVER POSSIBLE.

E. SMOOTH AND FIRM SEED BED WITH CULTIPACKER OR SIMILAR EQUIPMENT PRIOR TO SEEDING. APPLY SEED UNIFORMLY BY BROADCASTING, DRILLING OR HYDRO SEEDING. COVER SEEDS WITH 1/2" OF SOIL WITH SUITABLE EQUIPMENT. F. APPLY HAY OR STRAW MULCH (IN ACCORDANCE WITH SECTION NO. 4) AT A RATE OF THREE (3) TONS PER ACRE.

# PERMANENT SEEDING FOR NORMAL MOWED LAWN AREAS:

MARCH 1 TO JUNE 1 & AUG 15 TO OCT 1 2 LBS./1000 SF KY31 TALL FESCUE

OCT 1 TO MARCH 1 & JUNE 1 TO AUG 1 2 LBS./1000 SF RED TOP\* ((\*) USE DORMANT SEED, UNIFORMLY APPLIED, WORKING INTO A DEPTH OF 1/4 INCH. THE USE OF MULCH IS REQUIRED. THE USE OF NETTING OR EROSION CONTROL MATS MAY BE REQUIRED.)

#### PERMANENT SEEDING FOR SPECIAL AREAS (SWALES, POND EMBANKMENTS, LEVEES, DIVERSION CHANNELS, ETC): RATE MARCH 1 TO JUNE 1 & AUG 15 TO OCT 1 2 LBS./1000 SF KY31 TALL FESCUE 80%

NOTE: SEEDING PERIODS AND SPECIFICATIONS MAY VARY DUE TO SITE CONDITIONS AND VARIANCES FROM THE TIME THIS REPORT IS WRITTEN AND APPROVED. IT MAY BE NECESSARY TO ADAPT SEED SPECIFICATION, VARIETIES, AND QUALITIES. FOR SPECIAL CONDITIONS CONSULT "GUIDELINE FOR RECLAMATION OF SEVERELY DISTURBED AREAS".

AND RYEGRASS 20%

4. FERTILIZER: A SOIL ANALYSIS IS RECOMMENDED BUT IN LIEU OF AN ANALYSIS APPLY AGRICULTURAL LIMESTONE AT A RATE OF FOUR (4) TONS/ACRE AND 10-20-20 FERTILIZED AT A RATE OF 50 LBS. PER 1000 SF. THESE MATERIALS WILL BE UNIFORMLY APPLIED AND WORKED INTO THE TOPSOIL TO A DEPTH OF 3 TO 4 INCHES. IMMEDIATELY BEFORE SEEDING, A 1 0- 1 0- 10 FERTILIZER WILL BE WORKED INTO THE SURFACE AT A RATE OF 10 LBS. PER 1000 SF.

5. HYDRO SEEDING: LIME AND SEED SHALL BE AS SPECIFIED ABOVE, AND FERTILIZER SHALL BE APPLIED AT A RATE OF 40-80. CROWN VETCH SHALL BE INOCULATED AT FOUR TIMES THE MANUFACTURER'S RATE. SHOULD FERTILIZER BE APPLIED WITH THE INOCULANT, THE MIXTURE SHALL NOT REMAIN IN A SLURRY FOR MORE THAN ONE HOUR. WOOL CELLULOSE FIRER APPLIED AT A RATE OF 35 LBS PER 1000 SE MAY BE APPLIED AS PART OF THE SLURRY IN LIFLU OF MULCHING. SYNTHETIC MULCH BINDER, SUCH AS CURASOL, DCA-70, TERRE-TACK OR AN APPROVED EQUAL SHALL BE USED PER THE MANUFACTURER'S INSTRUCTIONS TO ANCHOR THE MULCH.

6. MULCHING: MULCHING SHALL BE APPLIED AS FOLLOWS: A. STRAW — SHALL BE ALL DRIED AND FREE FROM UNDESIRABLE SEEDS AND COURSE MATERIAL APPLY AT A RATE OF 115 TO 150 LBS. PER 1000 SF OR 3 TONS PER ACRE. MULCHED AREAS SHALL BE CHECKED PERIODICALLY AND IMMEDIATELY AFTER STORMS AND WIND. DAMAGED OR MISSING MULCH SHALL BE REPLACED. A TACKIFIER APPLIED AFTER STRAW IS RECOMMENDED. TACKIFIER MAY BE ASPHALT OR POLYMER SPRAY. APPLY AT A RATE RECOMMENDED BY THE MANUFACTURER WITH SUITABLE EQUIPMENT. IN LIEU OF MANUFACTURERS RECOMMENDATIONS APPLY AT A RATE OF .04 TO .06 GALLONS PER SQUARE YARD.

NETTING / EROSION CONTROL BLANKETS - THE USE AND INSTALLATION OF EROSION CONTROL BLANKETS OR NETTING SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATION AND SHALL BE SELECTED FOR THE PROPER

#### UTILITY TRENCHING GUIDELINES: CONSTRUCTION REQUIREMENTS -

TREE PROTECTION NOTES

PROTECTION AREA

TREE PROTECTION AREA.

INTO TREES.

SHALL BE DELINEATED BY THE FOLLOWING METHODS:

TREES THAT ARE TO BE PRESERVED.

PROTECTION FROM GRADE CHANGE.

REQUIRED WITHIN ANY WALL

BE CONSTRUCTED OUTSIDE THE TREE PROTECTION AREA.

AND ARE CUT BACK TO A LATERAL ROOT IF EXPOSED.

TREES SHALL BE REPLACED ON AN INCH FOR INCH BASIS.

APPROPRIATE DETAILS OF THE RETAINING WALL DESIGN SHALL BE PROVIDED

TO ENSURE THE SURVIVAL OF TREES, THE FOLLOWING METHODS SHALL BE USED.

a. THE TOP OF THE WALL SHALL BE FOUR INCHES ABOVE THE FINISHED GRADE LEVEL

BE MADE TO PREVENT BARK FROM BEING TORN FROM THE TREE AND TO FACILITATE RAPID

REMOVED OR DAMAGED BY ACCIDENT OR BY VIOLATION OF THE TREE PROTECTION REQUIREMENTS,

TREE REPLACEMENT. IN THE EVENT THAT TREES THAT ARE TO BE PROTECTED ARE

- A. LIMIT ADVANCE CLEARING AND GRUBBING OPERATIONS TO A DISTANCE EQUAL TO TWO TIMES THE LENGTH OF PIPE
- INSTALLATION THAT CAN BE COMPLETED IN ONE DAY. B. WORK CREWS AND EQUIPMENT FOR TRENCHING, PLACEMENT OF PIPE, PLUG CONSTRUCTION AND BACKFILLING WILL BE SELF CONTAINED AND SEPARATE FROM CLEARING AND GRUBBING AND SITE RESTORATION AND STABILIZATION
- C. LIMIT DAILY TRENCH EXCAVATION TO THE LENGTH OF PIPE PLACEMENT, PLUG INSTALLATION AND BACKFILLING THAT CAN BE COMPLETED THE SAME DAY.

D. WATER WHICH ACCUMULATES IN THE OPEN TRENCH WILL BE COMPLETELY REMOVED BY PUMPING AS REQUIRED, TO A FACILITY FOR REMOVAL OF SEDIMENTS IN ACCORDANCE WITH PADEP GUIDELINES E. ON THE DAY FOLLOWING PIPE PLACEMENT AND TRENCH BACKFILLING. THE DISTURBED AREA WILL BE GRADED TO FINAL CONTOURS AND APPROPRIATE TEMPORARY EROSION AND SEDIMENT POLLUTION CONTROL MEASURES/FACILITIES WILL BE

INSTALLED. SEEDING AND MULCHING OF ALL DISTURBED AREAS WILL BE DONE AT THE END OF EACH WEEK. 2. EXCEPTIONS - IN CERTAIN CASES TRENCHES CANNOT BE BACKFILLED UNTIL THE PIPE IS HYDROSTATICALLY TESTED, OR ANCHORS AND OTHER PERMANENT FEATURES ARE INSTALLED IN THESE CASES, ALL OF THE REQUIREMENTS LISTED UNDER ITEM 1 WILL REMAIN IN EFFECT WITH THE FOLLOWING EXCEPTIONS:

A. DAILY BACKFILLING OF THE TRENCH MAY BE DELAYED FOR SIX DAYS. ALL PRESSURE TESTING AND THE COMPLETE BACKFILLING OF THE OPEN TRENCH MUST BE COMPLETED BY THE SEVENTH WORKING DAY. IF DAILY BACKFILLING IS DELAYED, THE DISTURBED AREA WILL BE GRADED TO FINAL CONTOURS, APPROPRIATE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES/FACILITIES WILL BE INSTALLED, AND THE AREAS SEEDED AND MULCHED WITHIN THE NEXT TWO CALENDAR DAYS.

A. PRIOR TO ANY SITE WORK, CLEARING, TREE REMOVAL, GRADING, OR CONSTRUCTION, THE TREE PROTECTION AREA

TREES BEING REMOVED SHALL NOT BE FELLED, PUSHED OR PULLED INTO A TREE PROTECTION AREA OR INTO

THE AREA WITHIN THE TREE PROTECTION AREA SHALL NOT BE BUILT UPON NOR SHALL ANY MATERIALS BE

WHEN TREE STUMPS ARE LOCATED WITHIN 10 FEET OF THE TREE PROTECTION AREA, THE STUMPS SHALL BE

TREE ROOTS WHICH MUST BE SEVERED SHALL BE CUT BY A BACKHOE OR SIMILAR EQUIPMENT ALIGNED RADIALLY

THE TREE. THIS METHOD REDUCES THE LATERAL MOVEMENT OF THE ROOTS DURING EXCAVATION, WHICH IF

WITHIN 4 HOURS OF ANY SEVERANCE OF ROOTS, ALL TREE ROOTS THAT HAVE BEEN EXPOSED AND/OR DAMAGED

REMOVED BY MEANS OF A STUMP GRINDER TO MINIMIZE THE EFFECT ON SURROUNDING ROOT SYSTEMS.

SHALL BE TRIMMED CLEANLY AND COVERED TEMPORARILY WITH MOIST PEAT MOSS, BURLAP, OR OTHER

BIODEGRADABLE MATERIAL TO KEEP THEM FROM DRYING OUT UNTIL PERMANENT COVER CAN BE INSTALLED

SEDIMENT, RETENTION, AND DETENTION BASINS SHALL NOT BE LOCATED WITHIN THE TREE PROTECTION AREA

12. TREES SHALL NOT BE USED FOR ROPING, CABLES, SIGNS, OR FENCING. NAILS AND SPIKES SHALL NOT BE DRIVEN

WHEN THE ORIGINAL GRADE CANNOT BE RETAINED AT THE TREE PROTECTION AREA LINE, A RETAINING WALL SHALL

THE WALL SHALL BE CONSTRUCTED OF LARGE STONES, BRICKS, BUILDING TILES, CONCRETE BLOCKS, OR

3.c. ANY SEVERED ROOTS AS A RESULT OF EXCAVATION SHALL BE TRIMMED SO THAT THEIR EDGES ARE SMOOTH

HALL BE PROTECTED FROM FURTHER DAMAGE. DAMAGED BRANCHES SHALL BE PRUNED ACCORDING TO NATIONAL

ARBORIST ASSOCIATION STANDARDS. ALL CUTS SHALL BE MADE SUFFICIENTLY CLOSE TO THE TRUNK OR PARENT LIMB

WITHOUT CUTTING INTO THE BRANCH COLLAR OR LEAVING A PROTRUDING STUB. ALL NECESSARY PRUNING CUTS MUST

TREES DAMAGED DURING CONSTRUCTION. TREE TRUNKS AND EXPOSED ROOTS DAMAGED DURING CONSTRUCTION

TREATED WOOD BEAMS NOT LESS THAN 6 INCHES BY 6 INCHES. A MEANS FOR DRAINAGE THROUGH THE WALL

SHALL BE PROVIDED SO WATER WILL NOT ACCUMULATE ON EITHER SIDE OF THE WALL. WEEP HOLES SHALL BE

. SEDIMENT, RETENTION, AND DETENTION BASINS SHALL NOT DISCHARGE INTO THE TREE PROTECTION AREA.

2. FORTY-EIGHT INCH HIGH ORANGE SNOW FENCE OR OTHER SUITABLE FENCE, SUCH AS SUPER SILT FENCE,

GRADE CHANGES AND EXCAVATIONS SHALL NOT ENCROACH UPON THE TREE PROTECTION AREA.

DONE BY OTHER METHODS COULD DAMAGE THE INTERTWINED ROOTS OF ADJACENT TREES.

THE TREE PROTECTION AREA THAT IS DELINEATED ON THE SITE PRIOR TO CONSTRUCTION SHALL CONFORM TO THE

MOUNTED ON STEEL POSTS LOCATED 8 FEET ON CENTER, SHALL BE PLACED ALONG THE BOUNDARY OF THE TREE

NO TOXIC MATERIALS, INCLUDING PETROLEUM PRODUCTS SHALL BE STORED LESS THAN 100 FEET FROM A TREE PROTECTION AREA OR A WATERCOURSE. IF FIELD CONDITIONS WARRANT, A GREATER DISTANCE MAY BE REQUIRED.

STORED THERE EITHER TEMPORARILY OR PERMANENTLY. VEHICLES AND EQUIPMENT SHALL NOT BE PARKED IN THE

# EXTEND A MIN. OF 15 LI FROM THE TRUNK OF THE TREE TO BE RETAINED OR THE DISTANCE FROM THE 4-0" TALL SNOW FENCE ATTACHED TO 7'-0" TRUNK TO THE DRIPLIN TALL STEEL POSTS SET INTO GROUND. WHICHEVER IS GREATER

1) FENCE TO BE INSTALLED BEFORE WORK BEGINS. FENCE MUST REMAIN AND BE MAINTAINED THROUGH DURATION OF CONSTRUCTION. 2) ORANGE CONSTRUCTION FENCE MAY BE SUBSTITUTED FOR SNOW

3) THE TREE PROTECTION ZONE THAT IS DELINEATED ON THE SITE PRIOR TO CONSTRUCTION SHALL CONFORM TO THE APPROVED DEVELOPMENT 4) ALL TREES SCHEDULED TO REMAIN SHALL BE MARKED; WHERE GROUPS

OF TREES EXIST, ONLY THE TREES ON THE EDGE NEED TO BE MARKED. 5) A FORTY-EIGHT-INCH-HIGH WOODEN SNOW FENCE MOUNTED ON STEEL POSTS, LOCATED EIGHT FEET ON CENTER, OR OTHER DELINEATION APPROVED BY THE TOWNSHIP, SHALL BE PLACED ALONG THE BOUNDARY OF THE TREE PROTECTION ZONE.

6) WHEN THE TREE PROTECTION FENCE HAS BEEN INSTALLED, IT SHALL E INSPECTED AND APPROVED BY THE TOWNSHIP PRIOR TO CLEARING AND FURTHER CONSTRUCTION. 7) FENCING ALONG THE TREE PROTECTION ZONE SHALL BE MAINTAINED

UNTIL ALL WORK/CONSTRUCTION HAS BEEN COMPLETED; ANY DAMAGED PROTECTIVE FENCE SHALL BE REPLACED AND REPAIRED IMMEDIATELY. 8) TREES BEING REMOVED SHALL NOT BE FELLED, PUSHED, OR PULLED INTO A TREE PROTECTION ZONE OR INTO TREES THAT ARE TO BE

### TREE PROTECTION FENCING DETAIL

## RAIN GARDEN CONSTRUCTION SEQUENCE

IF ANY UNFAVORABLE CONDITIONS ARE ENCOUNTERED DURING THE INSTALLATION OF THE RAIN GARDENS (I.E. GROUNDWATER AND/OR BEDROCK PINNACLES OF CARBONATE BEDROCK, ETC.), THE OWNER/ENGINEER SHOULD BE NOTIFIED IMMEDIATELY SINCE THE PROPOSED RAIN GARDEN MAY NEED TO BE RELOCATED TO A MORE SUITABLE LOCATION ON THE PROPERTY.

2. INSTALL TEMPORARY SEDIMENT CONTROL BMPS AS SHOWN ON THE

TO THE INSTALLATION OF ANY IMPERVIOUS IMPROVEMENTS. 4. EXISTING SUB-GRADE IN BIOINFILTRATION AREAS SHALL NOT BE COMPACTED OR SUBJECTED TO EXCESSIVE CONSTRUCTION EQUIPMENT

5. INITIAL EXCAVATION CAN BE PERFORMED DURING ROUGH SITE GRADING BUT SHALL NOT BE CARRIED TO WITHIN ONE FEET OF THE FINAL BOTTOM ELEVATION. FINAL EXCAVATION SHOULD NOT TAKE PLACE UNTIL ALL DISTURBED AREAS IN THE DRAINAGE AREA HAVE BEEN STABILIZED. RAIN GARDEN BED AREAS MAY BE USED AS TEMPORARY SEDIMENT FACILITIES PROVIDED THAT THE PROPOSED FINISH ELEVATION OF THE BED IS 12 INCHES LOWER THAN THE BOTTOM ELEVATION OF THE SEDIMENT TRAP. IF SEDIMENT FACILITIES ARE LOCATED WITHIN 12 INCHES OF BMP ELEVATION, CONTRACTOR SHALL EXCAVATE MATERIAL TO A DEPTH 36 INCHES BELOW FINAL GRADE AND REPLACE WILL 12 INCHES OF CLEAN, LIGHTLY COMPACTED SOIL PRIOR TO PLACING

PLANTING SOIL. WHERE EROSION OF SUB-GRADE HAS CAUSED ACCUMULATION OF FINE MATERIALS AND/OR SURFACE PONDING IN THE GRADED BOTTOM, THIS MATERIAL SHALL BE REMOVED WITH LIGHT EQUIPMENT AND TH UNDERLYING SOILS SCARIFIED TO A MINIMUM DEPTH OF 6 INCHES WITH

DAMAGED BY EROSION, PONDING OR TRAFFIC.

A YORK RAKE OR EQUIVALENT BY LIGHT TRACTOR. 7. BRING SUBGRADE OF BIOINFILTRATION AREA TO LINE, GRADE AND ELEVATIONS INDICATED. FILL AND LIGHTLY REGRADE ANY AREAS

8. UPON COMPLETION OF THE SUBGRADE WORK, THE ENGINEER SHALL BE NOTIFIED AND SHALL INSPECT AT THE ENGINEER'S DISCRETION BEFORE PROCEEDING WITH INSTALLATION. 9. PLANTING SOIL SHALL BE PLACED IMMEDIATELY AFTER APPROVAL OF SUBGRADE. ANY ACCUMULATION OF DEBRIS OR SEDIMENT THAT TAKES

PLACE AFTER APPROVAL OF SUBGRADE SHALL BE REMOVED PRIOR TO INSTALLATION OF PLANTING SOIL AT NO EXTRA COST TO THE OWNER. 10. INSTALL PLANTING SOIL IN 18 INCH MAXIMUM LIFTS AND LIGHTLY COMPACT (TAMP WITH BACKHOE OR BY HAND). KEEP EQUIPMENT MOVING TO A MINIMUM. DO NOT OVER COMPACT. INSTALL PLANTING SOIL TO GRADES SHOWN ON PLANS.

11. SEED RAIN GARDEN ACCORDING TO RAIN GARDEN SEEDING SPECIFICATIONS 12. PROTECT RAIN GARDENS FROM SEDIMENT AT ALL TIMES. SILK SOCKS, DIVERSION BERMS AND/OR OTHER APPROPRIATE MEASURES SHALL BE USED AT THE TOE OF THE SLOPES THAT ARE ADJACENT TO THE RAIN

GARDENS TO PREVENT SEDIMENT FROM WASHING INTO THESE AREAS DURING SITE DEVELOPMENT 13. WHEN SITE IS FULLY VEGETATED AND THE SOIL MANTLE IS STABILIZED THE PLAN DESIGNER SHALL BE NOTIFIED AND SHALL INSPECT THE RAIN GARDEN DRAINAGE AREA AT THE ENGINEER'S DISCRETION BEFORE THE

AREA IS BROUGHT ONLINE AND SEDIMENT CONTROL DEVICES REMOVED. 14. CONTINUOUS MOISTURE FOR 4-6 WEEKS MUST BE INSURED TO ALLOW PROPER GERMINATION IF RAIN DOES NOT OCCUR CONTRACTOR SHALL PROVIDE SUPPLEMENTAL IRRIGATION TO NEWLY SEEDED AREAS PER INSTRUCTIONS INCLUDED IN SEEDING SPECIFICATION.

THE BLANKET SHOULD— NOT BE STRETCHED; OVERLAP BLANKET ENDS 6 IN. MIN. —
WITH THE UPSLOPE BLANKED
OVERLYING THE DOWNSLOPE BLANKET (SHINGLE STYLE). STAPLE SECURELY 3. RAIN GARDEN AND ALL PROPOSED BMPS SHALL BE INSTALLED PRIOR

installing the socks

(4 IN. MIN.)

SEED AND SOIL AMENDMENTS SHALL BE APPLIED ACCORDING TO THE RATES IN THE PLAN DRAWINGS PRIOR TO INSTALLING THE BLANKET. PROVIDE ANCHOR TRENCH AT TOE OF SLOPE IN SIMILAR FASHION AS AT TOP OF SLOPE. SLOPE SURFACE SHALL BE FREE OF ROCKS, CLODS, STICKS, AND GRASS. BLANKET SHALL HAVE GOOD CONTINUOUS CONTACT WITH UNDERLYING SOIL THROUGHOUT ENTIRE LENGTH. LAY

A suitable impervious geomembrane shall be placed at the location of the washout prior to

SLOPE, ROLL BLANKETS IN DIRECTION OF WATER FLOW

CONCRETE WASHOUT DETAIL

IN 6 IN. x 6 IN. ANCHOR TRENCH, STAPLE, BACKFILI

FIGURE 3.18

**Typical Compost Sock Washout Installation** 

WATER INTO FILTER RING

BLANKET INSTALLATION

REFER TO MANUF. RECOMMENDED STAPLING PATTERN FOR

4" PVC -

NON-PERFORATED

PIPE @ 0.5%

TOP OF BERM EL. 390 SPILLWAY EL. 389.80


OPERATION AND MAINTENANCE:


.) GRASS SHALL BE MOWED PERIODICALLY.

STEEPNESS AND LENGTH OF SLOPE BEING BLANKETED

BLANKET LOOSELY AND STAKE OR STAPLE TO MAINTAIN DIRECT CONTACT WITH SOIL. DO NOT STRETCH BLANKET. THE BLANKET SHALL BE STAPLED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS.

BLANKETED AREAS SHALL BE INSPECTED WEEKLY AND AFTER EACH RUNOFF EVENT UNTIL PERENNIAL VEGETATION IS ESTABLISHED TO A MINIMUM UNIFORM 70% COVERAGE THROUGHOUT THE BLANKETED AREA. DAMAGED OR DISPLACED BLANKETS SHALL BE RESTORED OR REPLACED WITHIN 4 CALENDAR DAYS. STANDARD CONSTRUCTION DETAIL #11-1 EROSION CONTROL BLANKET INSTALLATION





LOW VOLUME FILTER BAGS SHALL BE MADE FROM NON-WOVEN GEOTEXTILE MATERIAL SEWN WITH HIGH STRENGTH. DOUBLE STITCHED "J" TYPE SEAMS. THEY SHALL BE CAPABLE OF TRAPPING PARTICLES LARGE AVG. WDE WDTH STRENGTH ASTM D-4884 60 LB/IN

GRAB TENSILE ASTM D-4632 205 LB


PLINCTLIFE ASTM D-4632 4037 UV RESISTANCE AOS % RETAINED A SUITABLE MEANS OF ACCESSING THE BAG WITH MACHINERY REQUIRED FOR DISPOSAL PURPOSES SHALL BE PROVIDED. FILTER BAGS SHALL BE REPLACED WHEN THEY BECOME 1/2 FULL OF SEDIMENT. SPARE BAGS SHALL BE KEPT AVAILABLE FOR REPLACEMENT OF THOSE THAT HAVE FAILED OR ARE FILLED. BAGS SHALL BE PLACED

ON STRAPS TO FACILITATE REMOVAL UNLESS BAGS COME WITH LIFTING STRAPS ALREADY ATTACHED. BAGS SHALL BE LOCATED IN WELL-VEGETATED (GRASSY) AREA, AND DISCHARGE ONTO STABLE, EROSION RESISTANT AREAS. WHERE THIS IS NOT POSSIBLE, A GEOTEXTILE UNDERLAYMENT AND FLOW PATH SHALL BE PROVIDED. BAGS MAY BE PLACED ON FILTER STONE TO INCREASE DISCHARGE CAPACITY. BAGS SHALL NOT BE PLACED ON SLOPES GREATER THAN 5% FOR SLOPES EXCEEDING 5%, CLEAN ROCK OR OTHER NON-ERODIBLE IND NON-POLLUTING MATERIAL MAY BE PLACED UNDER THE BAG TO REDUCE SLOPE STEEPNESS IO DOWNSLOPE SEDIMENT BARRIER IS REQUIRED FOR MOST INSTALLATIONS. COMPOST BERM OR COMPOS ILTER SOCK SHALL BE INSTALLED BELOW BAGS LOCATED IN HQ OR EV WATERSHEDS, WITHIN 50 FEET OF ANY


RECEIVING SURFACE WATER OR WHERE GRASSY AREA IS NOT AVAILABLE. THE PUMP DISCHARGE HOSE SHALL BE INSERTED INTO THE BAGS IN THE MANNER SPECIFIED BY THE MANUFACTURER AND SECURELY CLAMPED. A PIECE OF PVC PIPE IS RECOMMENDED FOR THIS PURPOSE THE PUMPING RATE SHALL BE NO GREATER THAN 750 GPM OR 1/2 THE MAXIMUM SPECIFIED BY THE MANUFACTURER, WHICHEVER IS LESS. PUMP INTAKES SHALL BE FLOATING AND SCREENED.

PLAN VIEW

FILTER BAGS SHALL BE INSPECTED DAILY. IF ANY PROBLEM IS DETECTED, PUMPING SHALL CEASE IMMEDIATELY AND NOT RESUME UNTIL THE PROBLEM IS CORRECTED. STANDARD CONSTRUCTION DETAIL #3-16 PUMPED WATER FILTER BAG



COMPOST FILTER SOCK MUST BE PLACED DOWNSLOPE OF ALL STOCKPILES. IMMEDIATELY APPLY TEMPORARY SEEDING TO ALI STOCKPILES WHICH WILL REMAIN IN PLACE 20 DAYS OR MORE. STOCKPILE AREA DETAIL



ACCESS SLOPES TOWARD ROAD


REMOVE TOPSOIL PRIOR TO INSTALLATION OF ROCK CONSTRUCTION ENTRANCE. EXTEND ROCK

OVER FULL WIDTH OF ENTRANCE. RUNOFF SHALL BE DIVERTED FROM ROADWAY TO A SUITABLE SEDIMENT REMOVAL BMP PRIOR TO ENTERING ROCK CONSTRUCTION ENTRANCE

MOUNTABLE BERM SHALL BE INSTALLED WHEREVER OPTIONAL CULVERT PIPE IS USED AND PROPER PIPE COVER AS SPECIFIED BY MANUFACTURER IS NOT OTHERWISE PROVIDED. PIPE SHALL BE SIZED APPROPRIATELY FOR SIZE OF DITCH BEING CROSSED.

MAINTENANCE: ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED 「O THE SPECIFIED DIMENSIONS BY ADDING ROCK. A STOCKPILE SHALL BE MAINTAINED ON SITE FOR THIS PURPOSE. ALL SEDIMENT DEPOSITED ON PAVED ROADWAYS SHALL BE REMOVED AND (INCLUDING APPLICATION OF LIME, RETURNED TO THE CONSTRUCTION SITE IMMEDIATELY, IF EXCESSIVE AMOUNTS OF SEDIMENT FERTILIZER AND SEED) PRIOR TO ARE BEING DEPOSITED ON ROADWAY, EXTEND LENGTH OF ROCK CONSTRUCTION ENTRANCE BY 50 FOOT INCREMENTS UNTIL CONDITION IS ALLEVIATED OR INSTALL WASH RACK. WASHING THE ROADWAY OR SWEEPING THE DEPOSITS INTO ROADWAY DITCHES, SEWERS, CULVERTS, OR OTHER DRAINAGE COURSES IS NOT ACCEPTABLE

ALTERNATIVE ROCK CONSTRUCTION ENTRANCE




SOCK FABRIC SHALL MEET STANDARDS OF TABLE 4.1 OF THE PA DEP EROSION CONTROL MANUAL. COMPOST SHALL MEET THE STANDARDS OF TABLE 4.2 OF THE PA DEP EROSION COMPOST FILTER SOCK SHALL BE PLACED AT EXISTING LEVEL GRADE. BOTH ENDS OF THE BARRIER SHALL BE EXTENDED AT LEAST 8 FEET UP SLOPE AT 45 DEGREES TO THE MAIN BARRIER ALICNMENT. MAXIMUM SLOPE LENGTH ABOVE ANY BARRIER SHALL NOT EXCEED THAT SPECIFIED FOR THE SIZE OF THE SOCK AND THE SLOPE OF ITS TRIBUTARY AREA. TRAFFIC SHALL NOT BE PERMITTED TO CROSS COMPOST FILTER SOCKS. ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES 1/2 THE ABOVE GROUND HEIGHT OF THE BARRIER AND DISPOSED IN THE MANNER DESCRIBED ELSEWHERE IN THE PLAN.

COMPOST FILTER SOCKS SHALL BE INSPECTED WEEKLY AND AFTER EACH RUNOFF EVENT. DAMAGED SOCKS SHALL BE REPAIRED ACCORDING TO MANUFACTURER'S SPECIFICATIONS OR REPLACED WITHIN 24 HOURS OF INSPECTION.

BIODEGRADABLE COMPOST FILTER SOCKS SHALL BE REPLACED AFTER 6 MONTHS; PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURER'S RECOMMENDATIONS. UPON STABILIZATION OF THE AREA TRIBUTARY TO THE SOCK, STAKES SHALL BE REMOVED. THE SOCK MAY BE LEFT IN PLACE AND VEGETATED OR REMOVED. IN THE LATTER CASE, THE MESH SHALL BE CUT OPEN AND THE MULCH SPREAD AS A SOIL SUPPLEMENT.

COMPOST FILTER SOCK



STORMWATER FACILITY SUBSURFACE DRAINAGE; UNDERDRAIN DETAIL

16" DEPTH & 16" WIDE WHERE UNDERDRAIN SHOWN) -18" PLANTING SOIL MIX. (WHERE UNDERDRAIN IS NOT SHOWN)

ELEV. 388.80 LINCOMPACTED SUBGRADE

HOMEOWNER TO INSPECT THE FILTER INLET(S) SEMI-ANUALLY, AND CLEAN AS NECESSARY TO PRESERVE ITS FUNCTIONALITY 1.) NO DRAINAGE STRUCTURES (SURFACE OR FOUNDATION) SHALL BE CONNECTED TO THE RAIN GARDEN OTHER THAN AS SHOWN ON THE PLAN. 2.) PLANTING SOIL MIX TO BE 5-80% COMPOST AND 20-95% SOIL

RAIN GARDEN PROFILE DETAIL

LINDERDRAIN -

(SEE DETAIL)

8  $\mathbf{C}$ 

0

O

ШŅ O Z Ш  $\mathbf{m}$ 

1551\_C1.0\_PERMIT.DWG

Drawing No.

SEED IN ERNST SEED MIX (ERNMX-180); RAIN GARDEN AREA MIX SEEDING RATE IS 20 LBS. PER ACRE WITH 30 LBS. PER ACRE GRAIN RYE (COVER CROP)

26% River Oats, PA/VA Ecotype blend (Chasmanthium latifolium (Uniola latifolia), PA/VA Ecotype blend) 17% Virginia Wildrye, PA Ecotype (Elymus virginicus, PA Ecotype) 15% Fowl Bluegrass (Pog palustris) 10% Fox Sedge, PA Ecotype (Carex vulpinoidea, PA Ecotype)

6% Purple Coneflower (Echinacea purpurea) 4% Blackeyed Susan, Coastal Plain NC Ecotype (Rudbeckia hirta, Coastal Plain NC Ecotype) 3% Zigzag Aster, PA Ecotype (Aster prenanthoides (Symphyotrichum p.), PA Ecotype) 3% Blue False Indigo, Southern WV Ecotype (Baptisia australis, Southern WV Ecotype) 3% Ohio Spiderwort, PA Ecotype (Tradescantia ohiensis, PA Ecotype) 2% Lanceleaf Coreopsis, Coastal Plain NC Ecotype (Coreopsis lanceolata, Coastal Plain NC Ecotype) 2% Wild Bergamot, PA Ecotype (Monarda fistulosa, PA Ecotype)

2% Wild Senna, VA & WV Ecotype (Senna hebecarpa (Cassia h.), VA & WV Ecotype 2% Autumn Bentgrass, PA Ecotype (Agrostis perennans, PA Ecotype) 2% Marsh (Dense) Blazing Star (Spiked Gayfeather), PA Ecotype (Liatris spicata, PA Ecotype) 1% Early Goldenrod, PA Ecotype (Solidago juncea, PA Ecotype) 1% Oxeye Sunflower, PA Ecotype (Heliopsis helianthoides, PA Ecotype)

### 1% Swamp Milkweed, PA Ecotype (Asclepias incarnata, PA Ecotype) RAIN GARDEN LANDSCAPE MAINTENANCE


THIS RAIN GARDEN IS DESIGNED TO BECOME NATURALIZED OVER TIME AND WILL REQUIRE LESS MAINTENANCE AS TIME GOES ON.

MOWING - ESTABLISH AND MAINTAIN A NO-MOW ZONE THAT ENCOMPASSES THE FLOOR AND SIDE SLOPES. MOW THE NO-MOW ZONE 1X/YEAR TO A MINIMUM HEIGHT OF 6". (ANNUALLY IN LATE APRIL/ EARLY MAY). RAKE MOWN MATERIAL AND

- INSPECT RAIN GARDEN AND NO-MOW ZONES FOR INVASIVE PECIES SUCH AS PURPLE LOOSESTRIFE, PHRAGMITES, HONEYSUCKLE, ETC (ANNUALLY IN JULY). IF INVASIVE SPECIES ARE FOUND REMOVE PER RECOMMENDED STANDARDS FOR SPECIFIC SPECIES FOLLOWING GUIDELINES BY PA DCNR (DEPT OF CONSERVATION & NATURAL RESOURCES).

CLEANING - REMOVE TRASH AND DEBRIS (JANUARY & APRIL)

RAIN GARDEN PLANTING NOTES




STANDARD BASIN BERM CONSTRUCTION NOTES

1. SITE PREPARATION — AREAS UNDER THE EMBANKMENT AND ANY STRUCTURES SHALL BE CLEARED, GRUBBED AND THE TOPSOIL STRIPPED TO REMOVE TREES. VEGETATION, ROOTS, AND OTHER OBJECTIONABLE MATERIAL. IN ORDER TO FACILITATE CLEAN—OUT AND RESTORATION, THE POOL AREA WILL BE


- CLEARED OF ALL BRUSH AND EXCESS TREES. 2. CUT OFF TRENCH — A CUT—OFF TRENCH WILL BE EXCAVATED ALONG THE BERM CENTERLINE BENEATH EARTH FILL EMBANKMENTS. THE MINIMUM DEPTH SHALL BE 3 FEET. THE CUT—OFF TRENCH SHALL EXTEND TO THE RISER CREST ELEVATION. THE MINIMUM BOTTOM WIDTH SHALL BE 8 FEET BUT WIDE ENOUGH TO PERMIT OPERATION OF COMPACTION EQUIPMENT. THE SIDE SLOPES SHALL BE NO STEEPER THEN 1:1. COMPACTION REQUIREMENTS SHALL BE THE
- SOME AS THOSE FOR EMBANKMENTS. THE TRENCH SHALL BE KEPT FREE OF STANDING WATER DURING THE BACKFILLING OPERATIONS.

  3. EMBANKMENT THE FILL MATERIAL SHALL BE TAKEN FROM SELECTED BORROW AREAS. IT SHALL BE FREE OF ROOTS, WOODY VEGETATION, OVERSIZED STONES ROCKS OR OTHER OBJECTIONABLE MOTERIAL. AREAS ON WHICH FILL IS TO BE PLACED SHALL BE SCARIFIED PRIOR TO PLACEMENT OF FILL. THE FILL MATERIAL SHOULD CONTAIN SUFFICIENT MOISTURE SO THAT IT CAN BE FORMED BY HAND INTO A BALL WITHOUT CRUMBLING. IF WATER CAN BE SQUEEZED OUT OF THE- BALL, IT IS TOO WET FOR PROPER COMPACTION. FILL MATERIAL MUST BE PLACED IN 6 TO 8 INCH LAYERS AND SHALL BE CONTINUOUS OVER THE ENTIRE LENGTH OF THE FILL. COMPACTION MUST BE OBTAINED BY MECHANICAL SHEEP FOOT ROLLERS. THE EMBANKMENT SHALL BE CONSTRUCTED TO AN ELEVATION OF 5% HIGHER THAN THE DESIGN HEIGHT TO ALLOW FOR SETTLEMENT.

# BASIN BERM DETAIL




**ROOF DRAIN DETAIL** 




# NOTES:

ALL APRONS SHALL BE CONSTRUCTED TO THE DIMENSIONS SHOWN. TERMINAL WIDTHS SHALL BE ADJUSTED AS NECESSARY TO MATCH RECEIVING CHANNELS. ALL APRONS SHALL BE INSPECTED AT LEAST WEEKLY AND AFTER EACH RUNOFF EVENT. DISPLACED RIPRAP WITHIN THE APRON SHALL BE REPLACED IMMEDIATELY.

STANDARD CONSTRUCTION DETAIL #9-1 RIPRAP APRON AT PIPE OUTLET WITH FLARED END SECTION OR ENDWALL



**ROOF DRAIN CLEANOUT** 



					hol	Z L
REVISIONS	Description	New Britain Township Comments	New House Revisions	Driveway Revisions	New Britain Township Comments	
		20	21	21	21	

	6/1	9	2/2	V THIS <b>9/1</b>	CTOR, TILITY ATION.
IN DESIGN SIX	k CALL	ANN S		AS SHOWN OF	THE CONTRA O CONTACT U
TO MODIFIED THE DESIGN OF SELECTION OF SELEC	STOP & CALL	Pennsylvania One Call System, Inc.	1-800-242-1/70	TILITY LOCATIONS AS SHOWN ON THIS AN ARE APPROXIMATE AND IT IS THE	ESPONSIBILITY OF THE CONTRACTOR, FR PA. ACT 187 TO CONTACT UTILITY OMPANIES PRIOR TO ANY EXCAVATION.

무 글 뿐 필 망

DET CONSTRUCTION

BENNER PROPERTY
T.M.P.# 26-008-157
VALLEY DRIVE
BRITAIN TOWNSHIP, BUCKS COU BRITAIN

				×	
File N	lo.				
1551_C1.0_PERMIT.DWG					
21	S.	1A	КН	3	
6/3/2021	N.T.S.	1551A	_	of of	
:/9			pə	ო	
1 1		Q	<u>o</u>		

Drawing No.